Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 19 — 10/6/22, 14/6/22, 16/6/22

Item Name: Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	BC Road								
	Bettahalli Layout								
	7th Sub Cross	1	30.00	6.00	5.90	5.95	0.20	35.70	
		1	30.00	5.90	6.00	5.95	0.20	35.70	
		1	1.90	6.00	6.00	6.00	0.20	2.28	
		1	30.00	4.50	4.50	4.50	0.20	27.00	
		1	2.70	4.50	4.50	4.50	0.20	2.43	
	6th C Cross	1	26.00	4.50	4.50	4.50	0.20	23.40	
	Aishwarya Bakery road 5th Cross	1	30.00	5.10	5.30	5.20	0.20	31.20	
		1	30.00	5.30	5.30	5.30	0.20	31.80	
		1	2.00	5.30	5.40	5.35	0.20	2.14	
	Aishwarya Bakery road 6th Cross	1	30.00	5.50	4.80	5.15	0.20	30.90	
		1	30.00	4.80	5.10	4.95	0.20	29.70	
		1	0.30	5.10	5.10	5.10	0.20	0.31	
	Aditya Nagar								
	9th Main Road 10th Cross	1	30.00	5.80	5.80	5.80	0.20	34.80	
		1	26.00	5.80	5.80	5.80	0.20	30.16	
		1	30.00	9.70	9.70	9.70	0.20	58.20	
		1	30.00	9.70	9.70	9.70	0.20	58.20	
		1	30.00	9.70	9.70	9.70	0.20	58.20	
		1	24.80	9.70	9.70	9.70	0.20	48.11	
	AMS Extension								
	Al Haj Syed Yakhub Sab Layout	1	30.00	6.40	6.40	6.40	0.20	38.40	
		1	30.00	6.40	6.40	6.40	0.20	38.40	
		1	30.00	6.40	6.70	6.55	0.20	39.30	
		1	30.00	6.70	6.80	6.75	0.20	40.50	
		1	8.60	6.80	6.80	6.80	0.20	11.70	

Executive Engineer, Yelahanka Division, B.B.M.P, Bangalore-64

AE

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	708.52	
								Qty as per Agreement	4872.28	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	708.52	Cum

Contractor representative

Assistant Engineer

Consultant representative

ಸಹಾಯಕ Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106